No.	Contents	System	Type	pcs	Num	Unit Price (RSD)	Total (RSD)		
118	Testing of copper lines of the common communications network with the preparation of measurement protocol	Cables for the common communications network (structured cabling, video surveillance system, clock system)	Works	set	1	51.474,15	51.474,15	1	51.474,15
157	Mounting and connection of ceiling loudspeaker to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	25	1.407,84	35.196,00	24	33.788,16
158	Mounting and connection of Column loudspeaker to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	103	1.407,84	145.007,52	94	132.336,96
159	Mounting and connection of horn to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	21	1.407,84	29.564,64	12	16.894,08
160	Mounting and connection of installation distribution box to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	140	967,89	135.504,60	140	135.504,60
161	Mounting and connection of attenuator to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	8	439,95	3.519,60	3	1.319,85
162	Mounting and connection of the network controller to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	1	4.839,45	4.839,45	1	4.839,45
163	Mounting and connection of amplifier to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	11	2.375,73	26.133,03	11	26.133,03
164	Mounting and connection of network audio module Audio/Ethernet to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	1	4.839,45	4.839,45	1	4.839,45
165	Mounting and connection of ambiental microphone with bracket to cable installation	PUBLIC ADDRESS SYSTEM	Works	pcs	16	967,89	15.486,24	16	15.486,24
174	Mounting and connection of the indoor mounted single-sided analog slave clock to cable instalation	CLOCK SYSTEM	Works	pcs	26	2.375,73	61.768,98	7	16.630,11
176	Mounting and connection of the outdoor mounted double-sided analog slave clock to cable instalation	CLOCK SYSTEM	Works	pcs	8	14.518,35	116.146,80	7	101.628,45
177	Instalation of bracket for single-sided or double-sided clock, diameter 30cm for indoor mounting.	CLOCK SYSTEM	Works	pcs	26	1.407,84	36.603,84	7	9.854,88
178	Instalation of bracket for single-sided or double-sided clock, diameter 60cm for outdoor mounting.	CLOCK SYSTEM	Works	pcs	9	2.375,73	21.381,57	7	16.630,11
185	Mounting and connection of the single-sided indoor mounting information display to system installation	INFORMATION DISPLAY SYSTEM	Works	pcs	4	3.871,56	15.486,24	2	7.743,12
187	Mounting and connection of the double-sided indoor mounting information display to system installation	INFORMATION DISPLAY SYSTEM	Works	pcs	10	5.807,34	58.073,40	7	40.651,38
188	Mounting of bracket for single-sided information display	INFORMATION DISPLAY SYSTEM	Works	pcs	5	3.871,56	19.357,80	2	7.743,12
189	Mounting of bracket for double-sided information display	INFORMATION DISPLAY SYSTEM	Works	pcs	8	5.807,34	46.458,72	7	40.651,38
UKUPNO							**1.499.437,59**		**664.148,52**

Crvenka, 30.04.2024.

USLUGE SISTEMA OBEZBEDENJA
CRVENKANET
ALEKSANDAR ARVAJI PREDUZETNIK
CRVENKA